Principal Street, Gillingham

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names
1	**ECI**	**207.5 days**	**15 July 2020**	**27 May 2021**		
5	Planning Committee Meeting	1 day	23 June 2020	23 June 2020		
6	S106 Agreement Complete	1 day	16 March 2021	16 March 2021		
7	**Agreed Construction Date**	**1 day**	**23 August 2021**	**23 August 2021**		
8	**Documentation**	**47 days**	**26 June 2020**	**01 September 20**		
13	**Construction Activiti**	**209 days**	**24 May 2021**	**23 March 2022**	**11,12,10**	
14	Hedge Translocatic	3 wks	24 May 2021	05 October 2021		
15	Temp Watercourse X'ing	6 days	09 August 2021	16 August 2021		
16	**Compound**	**35 days**	**05 July 2021**	**20 August 2021**	**7SS-7 wks**	
25	**Facilities**	**7 days**	**16 August 2021**	**24 August 2021**	**16FS-5 days**	
30	**Shaftesbury Rd Entrance**	**11 days**	**04 August 2021**	**18 August 2021**	**7SS-13 days**	
38	Perimeter Fencing	15 days	26 July 2021	13 August 2021	7SS-20 days	DHW
39	**Main Works**	**144 days**	**23 August 2021**	**23 March 2022**	**5FS+6 wks,7SS**	
40	**Pre Works**	**7 days**	**28 September**	**06 October 2021**		
44	Form Ponds	5 days	14 September	27 September 20	51	KB
45	Newhouse Farm Access	10 days	23 August 2021	06 September 2021	6,22	RWL
46	Newhouse Farm Access Track 4.5m	1 day	07 September 2021	07 September 2021	45	HC
47	Occasional Farm Xing 5m	1 day	13 December 2021	13 December 2021	46,7	HC
48	Pedestrian Xing B 1.1m Gate x2	0.5 days	14 December 2021	14 December 2021	47	HC
49	Pedestrian Xing A 1.1m Gate x2	0.5 days	14 December 2021	14 December 2021	48	HC
50	Pedestrian Xing C 1.1m Gate x2	0.5 days	15 December 2021	15 December 2021	49	HC
51	Cut + Fill	15 days	23 August 2021	13 September 20	16,7SS	KB
52	Stabilisation Works Capping	8 days	14 September 2021	23 September 2021	51	Allasso
53	Infill subbase material	5 days	20 September 2021	24 September 2021	52FS-4 days,51	KB
54	Stabilisation Works Sub base	8 days	24 September 2021	05 October 2021	52	Allasso
55	Road Crossing Ducting	10 days	24 September 2021	07 October 2021	52	RWL
56	**West Culvert**	**43 days**	**01 October 202**	**30 November 202**	**54FS-3 days,53**	**KB**
63	**East Culvert**	**40 days**	**06 October 202**	**30 November 202**	**56SS+3 days**	**DHW**
69	**Water Main**	**38 days**	**29 September**	**19 November 202**	**54FS-5 days**	**KB**
87	Foul Sewer	60 days	23 August 2021	15 November 202		RWL
88	Drainage	45 days	20 October 202	21 December 202	63FS-30 days	RWL
89	Underground Works Float	10 days	22 December 2021	14 January 2022	87,88,69	TRA,Float,HC,RWL
90	CW Ducting	5 days	09 November 2	15 November 202	87FF	RWL
91	CBGM 1	12 days	15 December 2	11 January 2022	88FS-5 days,87FS-	HC
92	Headwalls	7 days	16 November 2	24 November 202	90	RWL
93	Rip Rap	3 days	25 November 2	29 November 202	92	RWL
94	Edgings	36 days	05 January 202	23 February 2022	91FS-5 days	RWL
95	Kerbing	17 days	05 January 202	27 January 2022	91FS-5 days	RWL
96	Tactiles	5 days	21 January 202	27 January 2022	95FS-5 days	RWL
97	FW Sub Base	20 days	04 February 20	03 March 2022	95,102SS+2 days	RWL
98	FW Binder	2 days	10 February 20	11 February 2022	102	HC
99	FW SC	6 days	24 February 20	03 March 2022	98,97FF	HC
100	BT Diversion	5 days				RWL
101	CBGM 2	8 days	21 January 202	01 February 2022	95FS-5 days	HC
102	Binder	6 days	02 February 20	09 February 2022	101	HC
103	TSC	4 days	04 March 2022	09 March 2022	102,99	HC
104	Terminal Float	10 days	10 March 2022	23 March 2022	103	Float



Principal Street, Gillingham

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names
1	**ECI**	**207.5 days**	**15 July 2020**	**27 May 2021**		
5	Planning Committee Meeting	1 day	23 June 2020	23 June 2020		
6	S106 Agreement Complete	1 day	16 March 2021	16 March 2021		
7	**Agreed Construction Date**	**1 day**	**23 August 2021**	**23 August 2021**		
8	**Documentation**	**47 days**	**26 June 2020**	**01 September 20**		
13	**Construction Activiti**	**209 days**	**24 May 2021**	**23 March 2022**	**11,12,10**	
14	Hedge Translocatic	3 wks	24 May 2021	05 October 2021		
15	Temp Watercourse X'ing	6 days	09 August 2021	16 August 2021		
16	**Compound**	**35 days**	**05 July 2021**	**20 August 2021**	**7SS-7 wks**	
25	**Facilities**	**7 days**	**16 August 2021**	**24 August 2021**	**16FS-5 days**	
30	**Shaftesbury Rd Entrance**	**11 days**	**04 August 2021**	**18 August 2021**	**7SS-13 days**	
38	Perimeter Fencing	15 days	26 July 2021	13 August 2021	7SS-20 days	DHW
39	**Main Works**	**144 days**	**23 August 2021**	**23 March 2022**	**5FS+6 wks,7SS**	
40	**Pre Works**	**7 days**	**28 September**	**06 October 2021**		
44	Form Ponds	5 days	14 September	27 September 20	51	KB
45	Newhouse Farm Access	10 days	23 August 2021	06 September 2021	6,22	RWL
46	Newhouse Farm Access Track 4.5m	1 day	07 September 2021	07 September 2021	45	HC
47	Occasional Farm Xing 5m	1 day	13 December 2021	13 December 2021	46,7	HC
48	Pedestrian Xing B 1.1m Gate x2	0.5 days	14 December 2021	14 December 2021	47	HC
49	Pedestrian Xing A 1.1m Gate x2	0.5 days	14 December 2021	14 December 2021	48	HC
50	Pedestrian Xing C 1.1m Gate x2	0.5 days	15 December 2021	15 December 2021	49	HC
51	Cut + Fill	15 days	23 August 2021	13 September 20	16,7SS	KB
52	Stabilisation Works Capping	8 days	14 September 2021	23 September 2021	51	Allasso
53	Infill subbase material	5 days	20 September 2021	24 September 2021	52FS-4 days,51	KB
54	Stabilisation Works Sub base	8 days	24 September 2021	05 October 2021	52	Allasso
55	Road Crossing Ducting	10 days	24 September 2021	07 October 2021	52	RWL
56	**West Culvert**	**43 days**	**01 October 202**	**30 November 202**	**54FS-3 days,53**	**KB**
63	**East Culvert**	**40 days**	**06 October 202**	**30 November 202**	**56SS+3 days**	**DHW**
69	**Water Main**	**38 days**	**29 September**	**19 November 202**	**54FS-5 days**	**KB**
87	Foul Sewer	60 days	23 August 2021	15 November 202		RWL
88	Drainage	45 days	20 October 202	21 December 202	63FS-30 days	RWL
89	Underground Works Float	10 days	22 December 2021	14 January 2022	87,88,69	TRA,Float,HC,RWL
90	CW Ducting	5 days	09 November 2	15 November 202	87FF	RWL
91	CBGM 1	12 days	15 December 2	11 January 2022	88FS-5 days,87FS-	HC
92	Headwalls	7 days	16 November 2	24 November 202	90	RWL
93	Rip Rap	3 days	25 November 2	29 November 202	92	RWL
94	Edgings	36 days	05 January 202	23 February 2022	91FS-5 days	RWL
95	Kerbing	17 days	05 January 202	27 January 2022	91FS-5 days	RWL
96	Tactiles	5 days	21 January 202	27 January 2022	95FS-5 days	RWL
97	FW Sub Base	20 days	04 February 20	03 March 2022	95,102SS+2 days	RWL
98	FW Binder	2 days	10 February 20	11 February 2022	102	HC
99	FW SC	6 days	24 February 20	03 March 2022	98,97FF	HC
100	BT Diversion	5 days				RWL
101	CBGM 2	8 days	21 January 202	01 February 2022	95FS-5 days	HC
102	Binder	6 days	02 February 20	09 February 2022	101	HC
103	TSC	4 days	04 March 2022	09 March 2022	102,99	HC
104	Terminal Float	10 days	10 March 2022	23 March 2022	103	Float